# 2007 Junior States **CBETA Installation and Infrastructure**

24 cells

14 cells

13 cells

ells AM MARINA MA 24 cells

OD

## Richard E. Gallagher



1/2 QF

Cornell Laboratory for Accelerator-based Sciences and Education (CLASSE)



a passion for discovery







## **Topics**

- Regulatory Compliance
- Reconfiguration of space
- Improvements to facilities
- Sequence of installation
- Personnel Safety Systems



## **2018 project activities at the Wilson Lab suffered from complications due to municipality overreach.**

The Authority Having Jurisdiction (AHJ), the Town of Ithaca, issued declarations:

- 1. CBETA construction activities are subject the NY State Building Code
- 2. CBETA construction activities require PE designs submitted to the Town for approval
- 3. Wilson Lab erroneously classified as an H-4 facility (extreme hazard)



#### **BUILDING PERMIT**



TOWN OF ITHACA 215 N. Tioga Street, Ithaca, N.Y. 14850 www.town.ithaca.ny.us

CODE ENFORCEMENT - BRUCE W. BATES, DIRECTOR Phone (607) 273-1783 Fax (607) 273-1704 codes@town.ithaca.ny.us



Permit No.: 2018-0349

Date of Permit: 6/22/2018

Expiration Date: 6/22/2019

This serves as the OFFICIAL BUILDING PERMIT issued to **Cornell University** to erect, move, demolish, or repair a building as indicated, in accordance with all Laws and Regulations applicable thereto. All work shall be performed in accordance with the construction documents submitted and accepted as part of the application. The Town of Ithaca Code Department MUST be notified immediately in the event of any changes occurring during construction.

#### Scope of work:

Wilson Lab: renovate the Cornell High Energy Synchrotron Source and construct the Cornell Brookhaven ERL Test Accelerator. This project will involve selective demolition (mostly mechanical and electrical) and construction (mostly mechanical, electrical and equipment) with electrical.

Project Address: 161 Synchrotron Dr

Property Owner: Cornell University

Owner Address: c/o Rich Gallagher, Wilson Lab & Rin Tax Parcel #: 63.-1-8.1

Ithaca, NY 14850

Occupancy Class: F1-FACTORY

Construction Type:

Sprinkler:

Signature: Marke JL

Code Enforcement Officer

THIS PERMIT MUST BE POSTED ONSITE PRIOR TO WORK COMMENCING. SUPPLEMENTAL NOTES AND PLANS PROVIDED WITH BUILDING PERMIT MUST BE ONSITE AND AVAILABLE DURING INSPECTIONS.



Cornell was aware that a few infrastructure activities required building permits, but the all-inclusive requirement and extreme classification was potentially a major impact to the program

In response to the Town declaration, Cornell established a 3-point strategy to resolve the situation

- 1. Enlist multiple Architect-Engineering firms to produce designs and reviews to avoid CBETA project delays
- 2. Review historical records for previous permits, classification and approvals, and perform a formal independent code review
- 3. Conduct high-level Town-Cornell negotiations to resolve the issues



On September 12, an agreement was reached that corrected the hazard classification (**now B/U occupancy**), but retained permit requirements for ten CBETA activities, currently in various stages, some approved  $\checkmark$ :

- 1. 800A/480 service installation ✓
- 2. Beamline 110/208V circuits (under Town review)
- 3. New equipment platform (design)
- 4. Existing platform modifications (design)
- 5. 65F DI cooling water system ✓
- 6. 85F water system (design)
- 7. HVAC duct modifications ✓
- 8. Egress and occupation plan (under Town review)
- 9. Fire detection, alarm, exit and lighting (under Town review)
- 10.2-hour fire rated perimeter (under Town review)



The CHESS Upgrade components have moved from the high bay area and modifications are underway





Radiation shielding will start being installed this week on the northeast, south and west locations. The southwest wall design is under review and will be the last installed section. The northeast platform has nagging design issues, but should be in place by November 23.





Equipment platform is for new 800A electrical service which will power all new components. It is also needed for access over the beamlines





- Design of a new 480V feed is approved and installation will start
  October 15
- Beamline electrical power distribution is designed and awaiting approval. Work will start December 1
- Design of the new platform is in progress. Installation planned for November 12 start. Schedule delay due to code-related issues. Many reviews and approvals are still required before installation
- 65F cooling system piping design is approved. Site work starts
  October 15. Pump, heat exchanger and DI system design are not
  finished and behind schedule, but with February 1 completion.
- Upgraded fire detection and alarm system design is under review.
  Installation scheduled for December 3 start



PM beamline installation order: FA – TA – FB – TB – ZA – ZM - ZB



reg25@cornell.edu Richard E. Gallagher - October 8, 2018 - CBETA Advisory Committee Meeting, Cornell



### On Schedule for March 1, 2019 Completion

	CBETA Assembly Plan for 2018-2019																
)	WBS	Task Name	Duration	Apr '18	May '18	Jun '18	Jul '18	Aug '18	Sep '18	Oct '18	Nov '18	Dec '18	Jan '19	Feb '19	Mar '19	Apr '19	May '19
1	B1	General and Preparations	219 days														
12	B2	PM magnet assemblies from BNL	157 days														
19	B3	Preparations for Beamline Installation	115 days								1						
24	B4	Section DI-IN	90 days														
29	B5	Section RX Combiner Table installation	58 days								1						
42	B6	RX Beamlines	83 days														
49	B20	SX Beamlines	103 days														
56	B7	SX Splitter Table completion	68 days								1						
62	B9	East Arc: FA Section install	9 days														
66	B10	Southeast: TA Section install	18 days				*****				- Kanan						
73	B11	West Arc: FB Section install	12 days												****		
78	B12	Southwest: TB Section install	18 days			-							1				
85	B13	South straight: ZA, ZM and ZB Sections install	21 days			-						1 mm		****			
93	B18	Beam dump installation	29 days							-							
98	B14	Beamline support systems F, T and Z sections	31 days	and the second second													01 <mark>80</mark> 1
.09	B15	Facilities and Utilities	145 days						1								
23	B16	Instrumentation, Controls, Magnets	45 days	0.000											-		er Pester
131	B17	Safety Systems	118 days														



The proposed layout of CBETA was analyzed by A/E Code firm (GHD) and one egress problem, and solution was identified (2-hr fire barrier). Corrective action in progress with completion by November 16, 2018





Personnel and radiation safety systems will be an extension of the CBETA-FAT layout for access, search points, monitors and interlocks





## **Review and Approval Process**

- Detailed plan for testing, startup and operations submitted to the <u>CLASSE Safety</u> <u>Committee</u> for approval by December 1, 2018
- Review of proposal by <u>Cornell EH&S and</u> <u>University Radiation Safety Officer by</u> December 15
- 3. EH&S/RSO issues an <u>amended operating</u> permit by January 11, 2019



There have been a few roadblocks but there is a clear path to a March 1, 2019, completion

